CW Preliminary Acceptance Certificate

Civil Work Quality Control & Technical Inspection · Start of Defects Liability Period

PAC Ref. No.:	PAC-CW-TR-2026-0001	PAC Date:	2026-10-25

1. Site Info.

Site ID:	TRI-0412	**PR/PO/WO #:**	PO-CW-2026-0187
Contractor Name:	Al-Ufuq Contracting Co. / شركة الأفق للمقاولات		
Site Region:	☑ Tripoli ☐ Middle ☐ Zawya ☐ WM ☐ Sabha ☐ Benghazi ☐ GM		
Tower Type:	☑ GF-SST ☐ RT-GMT ☐ RT-Pole ☐ Other		
Tower Height (m):	42.0	**Site Name:**	Souq Al-Juma North
Tower Coordinates:	**Latitude:** 32.887210	**Longitude:**	13.191338
CW SOW:	☐ Tower Erection ☐ Site Adaption ☑ Both		
CW Date:	**Start Date:** 2026-07-01	**Finish Date:**	2026-10-05
CW Schedule:	☐ Ahead of schedule ☐ Behind schedule ☑ On schedule		

2. Provisional Acceptance Statement

☐ ACCEPTED	☑ ACCEPTED WITH SNAGS	☐ NOT ACCEPTED
All criteria met; no open snags.	Provisionally accepted subject to closure of listed snags within the agreed period.	Re-inspection required before acceptance.

Remarks:

3. Defects Liability Period (DLP)

DLP Start Date	2026-10-25	DLP Expiry Date	2027-01-25	DLP Duration	3 months

4. Credential & Approval

Contractor Name: Al-Ufuq Contracting Co. / شركة الأفق للمقاولات

Signee: Mustafa Al-Faqi

Position: Project Manager

Date: 2026-10-25

Signature & Stamp:

GSDN Site Engineer

Name: Ahmed Al-Mabrouk

Date: 2026-10-25

Signature:

GSDN CW Team Lead

Name: Nadia Al-Ghoul

Date: 2026-10-25

Signature:

GSDN Project Manager

Name: Omar Al-Tajouri

Date: 2026-10-25

Signature & Stamp:

5. Acceptance Criteria Checklist

No.	Item Description	Pass	Fail	N/A
1. General Requirements				
1-1	All work accomplished as per local law and meets standard & design requirements.	☐	☐	☐
1-2	All requested documents provided (TSSR, Layout, STA, ST, As-Built, ... etc.).	☐	☐	☐
2. Tower Foundation & Tower Members				
2-1	Foundation position, dimension & level as per design.	☐	☐	☐
2-2	Plain & reinforcement concrete pouring as per design.	☐	☐	☐
2-3	Shuttering and steel as per site design.	☐	☐	☐
2-4	Concrete cube test result as per standard.	☐	☐	☐
2-5	Columns neck position, direction & level as per design.	☐	☐	☐
2-6	Foundation curing and painting with bitumen as per standard.	☐	☐	☐
2-7	Neck column curing and painting with bitumen below H/X frame.	☐	☐	☐
2-8	Sika grout 214 filled in between concrete & tower plate.	☐	☐	☐
2-9	Tower members are galvanized and free of damage or visual defect.	☐	☐	☐
2-10	Cable ladder straight & securely mounted, and safety cage installed.	☐	☐	☐
2-11	Tension wire force value as per design (RT-GMT).	☐	☐	☐
2-12	External cable tray is galvanized and properly installed and grounded.	☐	☐	☐
2-13	Tower painting as per site design.	☐	☐	☐
2-14	Aviation light installed and functioning properly.	☐	☐	☐
2-15	Tower legs are properly bonded to ground system.	☐	☐	☐
2-16	Tower verticality as per design.	☐	☐	☐
2-17	Bolts, nuts, and washers are correctly fastened and meet design.	☐	☐	☐
3. Cabinet Foundation (Greenfield site)				
3-1	Dimensions, level & position of cabinet foundation conform to design.	☐	☐	☐
3-2	Painting foundation with bitumen.	☐	☐	☐
3-3	Finishing work of foundation, quality of workmanship.	☐	☐	☐
4. Cabinet Foundation (Rooftop site)				
4-1	Dimensions, level & position of cabinet foundation conform to design.	☐	☐	☐
4-2	Painting foundation with bitumen.	☐	☐	☐
4-3	Finishing work of foundation, quality of workmanship.	☐	☐	☐
5. Fiber & Electrical Components				
5-1	Type & specs of Fiber meet requirements, installed, tested, and functioning properly.	☐	☐	☐
5-2	Power box, C.B, AC, cable tray & busbar are properly installed and grounded.	☐	☐	☐
5-3	Grounding measurement result less than 5 Ohm. Actual result is (2.4) Ohm.	☐	☐	☐
5-4	Lightning rod installed and bonded to ground system.	☐	☐	☐

5-5	Cross-sectional area of AC cable, lightning & grounding conductor as per design.	☐	☐	☐
5-6	Type & specs of AC cable, grounding & lighting conductor meet the standard.	☐	☐	☐
5-7	Terminals are securely installed and in good contact.	☐	☐	☐

6. Snag / Punch List (Defects & Closure)

Snag No.	Description of Defect / Non-Conformance	Raised Date	Closed Date	Verified by	Status
S01	Missing bitumen paint on neck column C2	2026-09-20	2026-09-28	Y. Haddad	Closed
S02	Cable ladder bracket loose at 18 m level	2026-09-21	2026-10-01	Y. Haddad	Closed
S03	Earth bar cover not fitted / غطاء قضيب التأريض غير مثبت	2026-09-25	2026-10-02	Y. Haddad	Closed

7. Accepted Item List (BoQ)

No.	Item Code	Item Description	UOM	QTY	Remark
1	CW-001	Tower	m	15	
2	CW-002	Mounting Pole	m	17	
3	CW-003	AC Cable 4×16 mm²	m	19	
4	CW-004	AC Cable 4×10 mm²	m	21	
5	CW-005	DC Cable 25 mm²	m	23	net of RN-0001
6	CW-006	DC Cable 35 mm²	m	25	
7	CW-007	Fiber Cable – Patch Cord	m	27	
8	CW-008	Fiber Cable – Outdoor Shielded	m	29	
9	CW-009	Indoor Cable Tray	m	31	
10	CW-010	Outdoor Cable Tray	m	33	
11	CW-011	PVC Pipe 1"	m	35	
12	CW-012	PVC Pipe 1.5"	m	37	
13	CW-013	PVC Pipe 2"	m	39	
14	CW-014	GND Cable 16 mm²	m	41	
15	CW-015	GND Cable 35 mm²	m	43	
16					
17					
18					

Remarks:

All three snags verified closed on 2026-10-22.